

September 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1	2	3	4 Mobilization to Lovelace St., Set up Signs, Pothole Utilities	5 Off
6 Off	7 Off	8 Prepulverize Lovelace, lower manholes if req'd, haul surplus off with milling machine, concrete work,	9 Mix Type III Portland, haul surplus, concrete work, need clarification if there are two extra ADA ramps at other side of Sunset	10 Mix Type III Portland, haul surplus, concrete work	11 Concrete work, adjust manholes if req'd, wet cure, prepare for binder course installation, move to St. Clair	12
13 Off	14 Drop manholes if req'd, pothole, pre mill, no concrete work per Dana	15 Mix Type III Portland, grade, compact, adjust manholes if req'd, prepare for binder course	16 Mix Type III Portland, grade, compact, adjust manholes if req'd, prepare for binder course	17	18	19
20 Off	21	22	23	24	25	26 Pre Mill Summergrove Pkwy, Concrete work preliminary layout
27 Off	28 Pre Mill Summergrove Pkwy if required, mix Portland TYPE III 6" Depth Concrete ADA Work	29 Pre Mill SG mix TYPE III Portland 6", Concrete ADA Work, Baldwin does binder on Lovelace. St. Clair Permafex , Binder, Topping Raising Manholes Lovelace	30 Summergrove Pkwy, FDR, haul surplus, concrete work continues, cut side streets, mill and top Elm St (repairs), Raising Manholes			

October 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1 Summergrove Pkwy, FDR, haul surplus, concrete work continues, Baldwin Topping at Lovelace and Sunset	2 Summergrove Pkwy, FDR, haul surplus, concrete work continues, sidewalk and curb & gutter by bridge	3 Wind Down Summergrove Pkwy, FDR, concrete work finishes, move to Greison Tr.
4	5 Pre mill Greison Trl. Haul surplus away, Baldwin Binder Summergrove	6 R/R Curb work at top end Greison, Baldwin Binder Summergrove	7 R/R Curb work at top end, Baldwin Topping Summergrove	8 FDR with Cement 8" Deep (Engineer to decide if TYPE III is used), Baldwin finish topping Summergrove	9 FDR with foam/cement if mix design is ready	10 FDR with foam/cement if mix design is ready
11	12 Cure time, punchlist, prepare for binder	13 Baldwin binder Greison Tr.	14 Baldwin Binder Greison Tr.	15 Oscar does mountable island at top end, be sure to put sleeve in for sign post	16 Concrete Cure Time for Type VII Mountable Island	17 Concrete Cure Time for Type VII Mountable Island
18	19 Baldwin topping Greison Tr., call Lou to cut loops in	20 Punchlist Items	21	22	23	24 Thermoplastic on all jobs, important that we get layout from Ray and Dana, Donny to supervise, Elm, Lovelace, St. Clair
25	26	27	28	29	30 Thermoplastic on all jobs, important that we get layout from Ray and Dana, Donny to supervise, Summergrove, Greison	31 Bill 100 % Completion